



LIST OF COMPLETED PROJECTS FROM JANUARY 2022 TO MARCH 2022

Location	Project	Contractor	Approve Budget of Contract	Source of Fund	Contract Cost	Start Date	No. of CD's	Original End Date	Ext.	Sus.	Extended End Date	Completion Date	Acceptance Date	Status	Remarks
MC2	Construction of Three Storey Engineering Laboratory Building Phase 2	CLER Engineering Services	₱15,000,000.00	GAA 2019	₱14,990,445.90	30-Sep-19	360	24-Sep-20	139	-	10-Feb-21	2/4/2022	(blank)	Completed	-
MC2	Construction of Three Story Engineering Laboratory Building Phase 2	CLER Engineering Serv	₱15,000,000.00	GAA 2019	₱14,990,445.90	30-Sep-19	360	24-Sep-20	139	269	10-Feb-21	2/4/2022	2/4/2022	Completed	-
BSC	Construction of Training Center at NORSU Bayawan-Sta Catalina Campus (Phase 1)	HASA Konstruct and Supply	₱5,000,000.00	STF 2021	₱4,018,000.00	7-Sep-21	210	5-Apr-22	22	-	27-Apr-22	3/7/2022	(blank)	Completed	-
MAB	Improvement of Water System at NORSU Mabinay Campus	RJL CONSTRUCTION	₱1,500,000.00	STF 2021	₱1,449,745.85	2-Sep-21	90	1-Dec-21	-	-	01-Dec-21	2/9/2022	(blank)	Completed	-
SIA	Proposed HM Laboratory/Cafeteria Building at NORSU Siaton Campus	HASA Konstruct and Supply	₱4,000,000.00	STF 2021	₱3,660,000.00	7-Sep-21	150	4-Feb-22	34	-	10-Mar-22	3/25/2022	(blank)	Completed	-

Prepared by:

ENGR. CHRISTOPHER B. PATRIMONIO
 Acting University Engineer



LIST OF COMPLETED PROJECTS FROM AUGUST 2022 TO SEPTEMBER 2022

Location	Project	Contractor	Approve Budget of Contract	Source of Fund	Contract Cost	Start Date	No. of CD's	Original End Date	Ext.	Sus.	Extended End Date	Completion Date	Acceptance Date	Status	Remarks
MC1	Construction of media Center for NORSU Main Campus	Silliman Avenue Construction and Supply	₱1,200,000.00	STF 2021	₱1,014,168.02	2-May-22	90	31-Jul-22	-	-	31-Jul-22	7/28/2022	(blank)	Completed	-
MC2	Expansion of Criminology Gun Range Building Phase 2	Gorme Construction and Supplies	₱10,000,000.00	-	₱9,240,000.00	26-Jun-20	240	21-Feb-21	106	-	07-Jun-21	7/29/2022	8/29/2022	Completed	-
MC2				GAA 2020	₱9,240,000.00	26-Jun-20	240	21-Feb-21	176	-	16-Aug-21	7/29/2022	7/29/2022	Completed	-
MAB	Concrete Perimeter Fencing Phase 3	Rism Builders and Construction Services Inc.	₱2,000,000.00	STF 2021	₱1,769,000.00	31-May-22	90	29-Aug-22	-	-	29-Aug-22	9/16/2022	(blank)	Completed	-
MAB	Multi-Purpose Building- Phase1	Rism Builders and Construction Services Inc.	₱2,500,000.00	STF 2021	₱2,219,000.00	31-May-22	150	28-Oct-22	-	-	28-Oct-22	9/23/2022	(blank)	Completed	-
PAM	Construction of Multi Purpose Building at NORSU Pamplona Campus	RJL CONSTRUCTION	₱3,000,000.00	STF 2021	₱2,799,886.65	24-Aug-21	180	20-Feb-22	45	-	06-Apr-22	8/22/2022	8/29/2022	Completed	-
SIA	Expansion of Administration Building Siaton Campus (One Stop Shop)	Trinity Cad Construction	₱20,000,000.00	GAA 2021	₱17,723,001.10	11-Aug-21	300	7-Jun-22	45	-	22-Jul-22	7/21/2022	8/25/2022	Completed	-

Prepared by:

ENGR. CHRISTOPHER B. PATRIMONIO
 Acting University Engineer



LIST OF COMPLETED PROJECTS FROM OCTOBER 2022 TO DECEMBER 2022

Location	Project	Contractor	Approve Budget of Contract	Source of Fund	Contract Cost	Start Date	No. of CD's	Original End Date	Ext.	Sus.	Extended End Date	Completion Date	Acceptance Date	Status	Remarks
MC1	Construction of University Engineer and Planning Department Workroom at CAS Building including Furniture and Fixtures	A. CABIJE CONSTRUCTION, SERVICES AND SUPPLY	₱4,000,000.00	STF 2021	₱3,601,627.83	20-Jun-22	120	18-Oct-22	30	-	17-Nov-22	10/28/2022	11/4/2022	Completed	-
MC2	Construction of 60 classroom Building at NORSU Bajumpandan Campus (Phase 1)	Virlo Construction	₱17,000,000.00	STF 2021	₱16,932,233.47	23-Aug-21	200	11-Mar-22	227	-	24-Oct-22	10/20/2022	11/22/2022	Completed	-
BCC1	Completion of Two Storey School Building Extension at NORSU Bais Campus 1, Phase 2	Silliman Avenue Construction and Supply	₱3,000,000.00	STF 2021	₱2,553,754.32	12-Aug-22	150	9-Jan-23	-	-	09-Jan-23	11/29/2022	11/29/2022	Completed	-
BCC2	Improvement/renovation of CBA Building at Bais Campus	Rism Builders and Const	₱30,000,000.00	GAA 2021	₱25,999,000.00	11-Nov-21	330	7-Oct-22	45	-	21-Nov-22	11/29/2022	2/22/2023	Completed	-
BSC	Construction of Multi Purpose Building at NORSU Bayawan-Sta Catalina Campus	HASA Konstruct and Supply	₱12,000,000.00	STF 2021	₱9,996,000.00	7-Sep-21	210	5-Apr-22	117	-	31-Jul-22	10/19/2022	11/16/2022	Completed	-
BSC	Expansion of the Accreditation Room	Alesca Construction Ser	₱2,000,000.00	STF 2021	₱1,823,207.21	17-May-22	150	14-Oct-22	15	-	29-Oct-22	10/24/2022	11/16/2022	Completed	-
GCC	Construction of Campus Perimeter Fence at NORSU Guihulngan Campus (Negotiated Procurement)	MG Construction	₱3,000,000.00	STF 2021	₱2,963,640.00	17-Sep-21	90	16-Dec-21	32	-	17-Jan-22	10/19/2022	(blank)	Completed	-
GCC	Construction of New Admin Buillding Phase 1	Trinity Cad Construction	₱17,000,000.00	STF 2021	₱16,974,299.90	13-Jan-22	300	9-Nov-22	45	-	24-Dec-22	12/23/2022	2/8/2023	Completed	-

Prepared by:

ENGR. CHRISTOPHER B. PATRIMONIO
 Acting University Engineer